

Work completed between 8/20/2017 and 9/1/2017 includes the following:

- Continued capping activities including placement of: sand base layer from station 5+75 to 6+75 and 7+50 to 12+50 along the eastern riverbank; Blended Barrier from station 3+75 to 6+50; sand on top of Blended Barrier from station 3+50 to 6+25; and, gravel from station 2+40 to 6+00 (see Picture No. 1).
- Continued dredging activities within the river channel and along the riverbanks. Dredging has occurred from station 2+00 to 18+60 within the river channel, station 2+25 to 19+00 along the western riverbank, and station 2+25 to 14+00 along the eastern riverbank (see Picture No. 2).
- Continued dewatering dredged sediments within the material handling structure and hauling dewatered sediment to the approved landfill for disposal.
- Continued collecting construction monitoring data including air, odor and construction noise monitoring; turbidity monitoring; and, structural monitoring.
- Continued treating decant water from dredged sediment through the wastewater treatment system.
- Continued inspecting Work Area barriers, absorbent booms, and turbidity controls on a daily basis.
- Continued modifying turbidity controls to minimize downstream turbidity.
- Continued surveying activities to verify that dredging has been completed to the design dredge surface.
- Continued installing instrumentation to monitor the cap after construction.
- Continued modifications to existing storm sewer outfalls in the Work Area.
- Continued mixing AquaBlok and gravel for Blended Barrier.
- Continued installation of the geomembrane liner. Sections of geomembrane liner were installed from station 4+00 to 5+25, 5+75 to 6+75, and 7+50 to 11+50 (see Picture No. 3).
- Installed a cast in place pipe liner in a section of storm sewer within the Work Area (see Picture No. 4).

Upcoming work includes the following:

- Continue instream dredging activities downstream of STA 18+60 and bank removal activities along the western and eastern riverbanks. Dredging is anticipated to finish in mid-September.
- Continue to receive and mix cap materials.
- Continue to place cap materials. Capping is anticipated to finish in early-December.
- Continue to collect construction monitoring data.
- Continue to install portions of the subdrainage system along the eastern riverbank.
- Continue to install geomembrane liner along the eastern riverbank.
- Continue to make modifications to existing storm sewer outfalls in the Work Area.

Associated pictures:

Picture No. 1.

Placing cap material in the upstream portion of the Work Area (photo taken facing north).

DIRECTION
341 deg(T)

43.02241°N
083.68716°W

ACCURACY 5 m
DATUM WGS84



Associated pictures:

Picture No. 2.

Dredging in the downstream portion of the Work Area near the Hamilton Dam (photo taken facing west).



Associated pictures:

Picture No. 3.

Section of geomembrane liner installed from station 7+50 to 11+50 (photo taken facing south).



Associated pictures:

Picture No. 4.

Installing cast in place pipe liner (photo taken facing north).

DIRECTION
12 deg(T)

43.02023°N
083.68753°W

ACCURACY 10 m
DATUM WGS84

