

MONTHLY PROGRESS UPDATE #19 MANISTEE, MI FORMER MGP SITE



Work completed between 06/01/2020 and 06/30/2020 included the following:

- Continued in-river sediment dredging (see Photo No. 1 and Photo No. 2).
- Continued construction and perimeter air monitoring.
- Continued turbidity monitoring during in-river work.
- Continued post-removal confirmation observations.
- Continued transportation and disposal of dewatered sediment to the project landfill (see Photo No 3.).
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.

Upcoming work includes the following:

- Complete in-river sediment dredging.
- Complete post-removal confirmation observations.
- Complete transportation and disposal of dewatered sediment to the project landfill.
- Begin restoration activities.
- Continue inspections of the installed sedimentation controls.
- Continue turbidity monitoring during in-river work.
- Continue construction and perimeter air monitoring.

Associated pictures:

Photo No. 1:
Sediment dredging
(photo taken facing east)



Associated pictures:

Photo No. 2:
Sediment dredging
(photo taken facing west)



Associated pictures:

Photo No. 3:
Unloading dredged sediment for transportation to the dewatering pad
(photo taken facing north)

