

MONTHLY PROGRESS UPDATE #11 MANISTEE, MI FORMER MGP SITE



Work completed between 08/01/2019 and 08/31/2019 included the following:

- Completed restoration activities at the Former Relief Holder (FRH) site which included paving, placing topsoil, seeding, and fence reinstallation (see Photo No. 1)
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the landfill.
- Completed turbidity curtain and sheet pile cofferdam installation at the operational site (see Photo No. 2).
- Began construction of support platforms to allow ISS drilling inside the cofferdam (see Photo No. 2).
- Assembled ISS crane.
- Performed turbidity monitoring during in-river work.

Upcoming work includes the following:

- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.
- Begin ISS drilling at the operational site.
- Continue support platform construction.
- Continue turbidity monitoring during in-river work.

Associated pictures:

Photo No. 1:
Former Relief Holder restoration.
(photo taken facing south)



Associated pictures:

Photo No. 2:
Operational Site cofferdam and support platform installation.
(photo taken facing west)

