

MONTHLY PROGRESS UPDATE #14 MANISTEE, MI FORMER MGP SITE



Work completed between 11/01/2019 and 11/30/2019 included the following:

- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the landfill.
- Completed construction of support platforms to allow ISS drilling inside the coffer dam at the operational site (see Photo No. 1).
- Continued ISS drilling at the operational site (see Photo No. 2).
- Began removal of in-water ISS material to the restoration subgrade inside the coffer dam.
- Performed turbidity monitoring during in-river work.

Upcoming work includes the following:

- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.
- Continue turbidity monitoring during in-river work.
- Continue transportation and disposal of debris offsite to the landfill.
- Complete ISS drilling at the operational site.
- Complete removal of in-water ISS material to the bank restoration grades.
- Complete support platform removal.
- Begin removal of the resuspension control system.
- Begin demobilization of equipment, material and personnel.

Associated pictures:

Photo No. 1:
Operational Site- Support platform construction.
(photo taken facing northeast)



Associated pictures:

Photo No. 2:
Operational Site ISS drilling.
(photo taken facing west)

