

MONTHLY PROGRESS UPDATE #16 MANISTEE, MI FORMER MGP SITE



Work completed between 01/01/2020 and 01/31/2020 included the following:

- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permit.
- Transported and disposed of debris offsite to the landfill.
- Completed removal of the resuspension control system (See Photo No. 1).
- Installed interim sedimentation control measures after cofferdam removal (See Photo No. 2).
- Performed turbidity monitoring during in-river work.
- Completed demobilization of equipment, material and personnel (See Photo No. 3).

Upcoming work includes the following:

- Continue inspections of the installed sedimentation controls.
- Remediation efforts are expected to resume in the Spring of 2020.

Associated pictures:

Photo No. 1:
Operational Site- Resuspension control system removal.
(photo taken facing west)



Associated pictures:

Photo No. 2:
Operational Site- Interim sedimentation controls.
(photo taken facing east)



Associated pictures:

Photo No. 3:
Operational Site- Demobilization.
(photo taken facing west)

