

MONTHLY PROGRESS UPDATE #10 MANISTEE, MI FORMER MGP SITE



Work completed between 07/01/2019 and 07/31/2019 included the following:

- Completed backfilling and asphalt paving (See Photo No. 1 and Photo No. 2) at the former Relief Holder (FRH).
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the landfill.
- Began turbidity curtain installation and sheet pile cofferdam installation at the operational site (See Photo No. 3).
- Performed turbidity monitoring during in-river work.

Upcoming work includes the following:

- Complete FRH restoration activities.
- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.
- Continue installation of the in-river sheet pile cofferdam at the operational site.
- Continue turbidity monitoring during in-river work.

Associated pictures:

Photo No. 1:
Former Relief Holder backfill operations.
(photo taken facing east)



Associated pictures:

Photo No. 2:
Former Relief Holder asphalt subgrade preparation.
(photo taken facing east)



Associated pictures:

Photo No. 3:
Operational Site resuspension control installation.
(photo taken facing north)

