

## **MONTHLY PROGRESS UPDATE #12**

### **MANISTEE, MI FORMER MGP SITE**



#### **Work completed between 09/01/2019 and 09/30/2019 included the following:**

- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the landfill.
- Maintained turbidity curtain and sheet pile cofferdam at the operational site.
- Continued construction of support platforms to allow ISS drilling inside the cofferdam at the operational site (see Photo No. 1).
- Began ISS drilling at the operational site (see Photo No. 2).
- Performed turbidity monitoring during in-river work.

#### **Upcoming work includes the following:**

- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.
- Continue ISS drilling at the operational site.
- Continue support platform construction.
- Continue turbidity monitoring during in-river work.

**Associated pictures:**

Photo No. 1:  
Operational Site- Support platform construction.  
(photo taken facing west)



**Associated pictures:**

Photo No. 2:  
Operational Site ISS drilling.  
(photo taken facing west)

