

**Work completed between 04/01/2019 and 04/30/2019 included the following:**

- Began mobilizing personnel, equipment and supplies for 2019 construction activities.
- Completed installation of erosion and sedimentation controls at the Former Relief Holder (FRH) work area, in accordance with the Soil Erosion and Sedimentation Control permit.
- Completed access road construction.
- Completed installation of the perimeter chain link fence around the work area.
- Began excavation and transported overburden soils to the staging area.
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the project landfill.

**Upcoming work includes the following:**

- Continue mobilizing personnel, equipment and supplies for 2019 construction activities.
- Complete excavation of the FRH overburden material.
- Begin In-Situ Solidification/Stabilization (ISS) mixing at the FRH work area.
- Continue inspections of the installed erosion and sedimentation controls.
- Continue construction and perimeter air monitoring.
- Begin installation of the in-river sheet pile cofferdam at the operational site.

### Associated pictures:

Photo No. 1:  
Access road construction.  
(photo taken facing northeast)



**Associated pictures:**

Photo No. 2:  
Former Relief Holder pre-ISS excavation.  
(photo taken facing west)





**Associated pictures:**

Photo No. 3:  
Stockpiling pre-ISS excavation spoils  
(photo taken facing northeast)

