

MONTHLY PROGRESS UPDATE #9

MANISTEE, MI FORMER MGP SITE



Work completed between 06/01/2019 and 06/30/2019 included the following:

- Continued mobilizing personnel, equipment and supplies for 2019 construction activities.
- Completed excavation of the former relief holder (FRH) In-Situ Solidification/Stabilization (ISS) area. Transported and stockpiled overburden soils to the staging area.
- Completed ISS mixing at the FRH work area (see Photo #1).
- Began FRH restoration activities (see Photo #2).
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the landfill.

Upcoming work includes the following:

- Continue mobilizing personnel, equipment and supplies for 2019 construction activities.
- Complete FRH backfill and restoration activities.
- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.
- Begin installation of the in-river sheet pile cofferdam at the operational site for upcoming in-river and bank ISS.

Associated pictures:

Photo No. 1:
Former Relief Holder ISS.
(photo taken facing west)



Associated pictures:

Photo No. 2:
Former Relief Holder restoration.
(photo taken facing northeast)

