

## **MONTHLY PROGRESS UPDATE #1 MANISTEE, MI FORMER MGP SITE**



### **Work completed between 4/16/2018 and 4/30/2018 includes the following:**

- Began mobilizing personnel, materials and equipment, including office trailers (see Photo 1).
- Obtained a demolition permit and began demolition of the onsite treatment building.
- Installed sedimentation controls around the site perimeter, in accordance with the Soil Erosion and Sedimentation Control permit.
- Began clearing site vegetation (see Photo 2)
- Conducted baseline topographical survey.
- Conducted baseline construction monitoring.
- Performed pre-construction storm sewer and road evaluations.
- Began transportation and disposal of site debris.
- Installed perimeter site fence.
- Began construction of site access roads and equipment pads (see Photo 3).

### **Upcoming work includes the following:**

- Continue mobilizing personnel, equipment and materials to the site. Equipment to be mobilized includes: the batch plant used for grout mixing, the crane used for In-Situ Solidification (ISS) column drilling and the excavator used for ISS bucket mixing.
- Continue transportation and disposal of debris and soil unsuitable for reuse to approved landfill.
- Complete clearing of site vegetation.
- Complete construction of site access roads and equipment pads.
- Continue construction monitoring.
- Begin excavating and staging overburden material for sampling and potential reuse.
- Begin ISS starting with column drilling around the perimeter of the site.
- Begin installation of the in-water resuspension controls including turbidity curtain and steel sheet pile wall prior to work along the river.

## Associated pictures:

Picture No. 1.

Setting up project office trailers (photo taken facing east).



**Associated pictures:**

Picture No. 2.

Clearing site vegetation (photo taken facing west).





**Associated pictures:**

Picture No. 3.  
Building access roads onsite. (photo taken facing west).

