

## MONTHLY PROGRESS UPDATE #8 MANISTEE, MI FORMER MGP SITE



### **Work completed between 05/01/2019 and 05/31/2019 included the following:**

- Continued mobilizing personnel, equipment and supplies for 2019 construction activities.
- Continued excavation of the former relief holder (FRH) ISS area (see Photos 1 and 2).  
Transporting and stockpiling overburden soils to the staging area.
- Began In-Situ Solidification/Stabilization (ISS) mixing at the FRH work area (see Photo 3).
- Performed inspections of the installed sedimentation controls, in accordance with the Soil Erosion and Sedimentation Control permits.
- Conducted construction and perimeter air monitoring.
- Transported and disposed of debris offsite to the project landfill.

### **Upcoming work includes the following:**

- Continue mobilizing personnel, equipment and supplies for 2019 construction activities.
- Complete excavation of the FRH ISS overburden material.
- Continue ISS mixing at the FRH work area.
- Begin FRH restoration activities.
- Continue inspections of the installed sedimentation controls.
- Continue construction and perimeter air monitoring.

### Associated pictures:

Photo No. 1:  
Former Relief Holder pre-ISS excavation.  
(photo taken facing east)



**Associated pictures:**

Photo No. 2:  
Former Relief Holder obstruction removal.  
(photo taken facing north)



**Associated pictures:**

Photo No. 3:  
Former Relief Holder ISS.  
(photo taken facing west)

