**PROJECT OVERVIEW** 

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 7/27/2019

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/2000

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)
ProAct Guillermo Arredondo (ProAct)

SITE CONDITIONS

Weather (AM): Mostly Sunny
Weather (PM): Partly Cloudy
Precipitation: None

Temperature: 68
Temperature: 80
Wind: SW 3-16 mph

#### **EQUIPMENT ON SITE**

Mook 1

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; Haul truck; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 1-Komatsu PC360LC Long Reach Excavator; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -2 Foreman, 4 Operators, 1 Laborer

- Continued placement of bridging layer in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Began regrading CCR in Pond 2.
- Received delivery of structural fill material from off-site source for Pond 1.
- Water truck for dust control and fill moisture.

Mook 2

#### Summary of Dewatering through 07-08-19:

<u>vveek 1</u>	<u>vveek 2</u>	<u>vveek 3</u>	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None
_			
Maak E	144 1 0		
Week 5	<u>Week 6</u>	Week 7	Week 8
06/03/19: 185,365 gal.	<u>Week 6</u> 06/10/19: 175,022 gal.		<u>Week 8</u> 06/24/2019: 218,008 gal.
		06/17/2019: 247,813 gal.	
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal.	<del>06/24/2</del> 019: 218,008 gal.
06/03/19: 185,365 gal. 06/04/19: 409,662 gal.	06/10/19: 175,022 gal. 06/11/19: 184,365 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal.	06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal.
06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal.	06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal.	06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal.

Mack 2

Mook 1



Week 9	Week 10	Week 11	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	9 07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal	. 07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal	. 07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19: 20,316 gal	. 07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None
_			Total: 13,838,510 gal.

## **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in single lift using CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder observed regrading of CCR in the western half of Pond 2.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

SUMMARY	OE C	IIDVE	VAD'S	ACTI	/ITIES
SUIVIIVIART	or 3	UKVE	1 UK 3	ALIN	ハハロ

None

#### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

**SUBMITTED BY GOLDER:** 

CQA Field Manager: David Hutchinson

Signature: Paul Pho

#### **PHOTOGRAPHS**





Compacting placed structural fill in Pond 1, looking northwest.



Placing structural fill in Pond 1, looking north.






Placing bridging layer in Pond 2, looking west.



Removing saturated material from Pond 2 prior to bridging layer being placed.







PROJECT OVERVIEW

J.R. Whiting Ponds 1 Project Number: 1788523 Date: 7/29/2019 **Project Title:** 

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/2000

Contractor(s) Rep: Contractor(s):

Ryan Central Inc. John Johnson (Ryan Central) ProAct Guillermo Arredondo (ProAct)

SITE CONDITIONS

Weather (AM): Mostly Sunny Temperature: 68 Weather (PM): Mostly Cloudy Temperature: 84 Precipitation: None Wind: SW 5-17 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 1-Komatsu PC360LC Long Reach Excavator; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -2 Foreman, 6 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Completed clean-up of area west of Pond 2 containing contaminated soils.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### **ProAct Services** – 1 Foreman

- ProAct onsite at 0700 to startup dewatering system in Pond 2.
- Turbidity readings were taken by ProAct every hour while pumping to discharge channel and licensed tester onsite in P.M.
- System back flushed and filters changed as needed.



Summary of Dewatering	through 07-29-19:		
Week 1 05/06/19: 281,988 gal. 05/07/19: 387,165 gal. 05/08/19: 405,104 gal. 05/09/19: 404,705 gal. 05/10/19: 410,498 gal.	Week 2 05/13/19: 399,021 gal. 05/14/19: 484,537 gal. 05/15/19: 486,473 gal. 05/16/19: 481,499 gal. 05/17/19: 484,331 gal.	Week 3 05/20/19: 328,687 gal. 05/21/19: 402,720 gal. 05/22/19: 487,716 gal. 05/23/19: 408,516 gal. 05/24/19: 484,613 gal.	Week 4 05/27/19: Holiday 05/28/19: 386,176 gal. 05/29/19: 468,094 gal. 05/30/19: 357,569 gal. 05/31/19: 161,965 gal.
05/11/19: 64,691 gal. Week 5 06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal. 06/06/19: 311,007 gal. 06/07/19: 276,790 gal.	05/18/19: 249,566 gal.  Week 6 06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal. 06/13/19: 147,219 gal. 06/14/19: 13,156 gal.	05/25/19: None  Week 7 06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal. 06/21/2019: 200,874 gal.	06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal. 06/27/2019: 216,650 gal.
06/08/19: 65,064 gal.  Week 9 07/01/19: 175,586 gal.	06/15/19: 142,063 gal.  Week 10 07/08/19: 107,894 gal.	06/22/2019: 102,207 gal.  Week 11 07/15/19: None	06/29/2019: 135,907 gal.  Week 12 07/22/19: 15,890 gal.
07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None 07/05/19: 137,112 gal. 07/06/19: 95,100 gal.	07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal. 07/12/19: 18,335 gal. 07/13/19: None	07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None 07/19/19: 20,316 gal. 07/20/19: None	07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None 07/26/19: None 07/27/19: None
<u>Week 13</u> 07/29/19: None			

Total: 13,838,510 gal.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-23 and SFDT-24 on 9-inch compacted structural fill lift's 1 and 3 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder monitored removal of contaminated soils west of Pond 2 and placement in lined dumpster, contaminated water pumped into baker tank.
- Golder observed import of structural fill for Pond 1.
- Golder observed pumping of Pond 2 thru filtering system into discharge channel.
- Golder observed use of water truck for dust control on site.



## SUMMARY OF SURVEYOR'S ACTIVITIES

None

## SUMMARY OF PROBLEMS AND RESOLUTIONS

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

## **SUBMITTED BY GOLDER:**

**CQA Field Manager:** David Hutchinson

# Signature: Paul Phos

#### **PHOTOGRAPHS**



Compacting lift of structural fill in Pond 1, looking north.





Placing bridging layer in Pond 2, looking southeast.



Baker tank for holding of contaminated water until disposal off-site, looking southeast.





Preparing to pump contaminated water into baker tank.



Density testing compacted lift of structural fill in Pond 1, looking south.











**PROJECT OVERVIEW** 

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/2000

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)
ProAct Guillermo Arredondo (ProAct)

SITE CONDITIONS

Weather (AM): Mostly Sunny
Weather (PM): Mostly Sunny
Precipitation: None
Temperature: 68
Temperature: 90
Wind: W 0-10 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 1-Komatsu PC360LC Long Reach Excavator; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

#### Work performed while Golder was onsite:

#### Ryan Central -2 Foreman, 5 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued excavation of Pond 2's south dike and hauling material to Pond 2.
- Continued removing saturated CCR from the northeast corner of Pond 2 to dry.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### ProAct Services - 1 Foreman

- ProAct onsite at 0700 to startup dewatering system in Pond 2.
- Turbidity readings were taken by ProAct every hour while pumping to discharge channel and licensed tester onsite in A.M.
- System back flushed and filters changed as needed.
- Began breaking down hoses, pumps and filter system for demobilization.



Date: 7/30/2019

Summary of Dewatering			
Week 1 05/06/19: 281,988 gal. 05/07/19: 387,165 gal. 05/08/19: 405,104 gal. 05/09/19: 404,705 gal. 05/10/19: 410,498 gal. 05/11/19: 64,691 gal.	Week 2 05/13/19: 399,021 gal. 05/14/19: 484,537 gal. 05/15/19: 486,473 gal. 05/16/19: 481,499 gal. 05/17/19: 484,331 gal. 05/18/19: 249,566 gal.	Week 3 05/20/19: 328,687 gal. 05/21/19: 402,720 gal. 05/22/19: 487,716 gal. 05/23/19: 408,516 gal. 05/24/19: 484,613 gal. 05/25/19: None	Week 4 05/27/19: Holiday 05/28/19: 386,176 gal. 05/29/19: 468,094 gal. 05/30/19: 357,569 gal. 05/31/19: 161,965 gal. 06/01/19: None
Week 5 06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal. 06/06/19: 311,007 gal. 06/07/19: 276,790 gal. 06/08/19: 65,064 gal.	Week 6 06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal. 06/13/19: 147,219 gal. 06/14/19: 13,156 gal. 06/15/19: 142,063 gal.	06/20/2019: 207,117 gal. 06/21/2019: 200,874 gal.	06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal. 06/27/2019: 216,650 gal.
Week 9 07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None 07/05/19: 137,112 gal. 07/06/19: 95,100 gal.	Week 10 07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal. 07/12/19: 18,335 gal. 07/13/19: None	Week 11       None         07/15/19:       None         07/16/19:       17,852 gal.         07/17/19:       20,293 gal.         07/18/19:       None         07/19/19:       20,316 gal.         07/20/19:       None	Week 12 07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None 07/26/19: None 07/27/19: None
Week 13 07/29/19: None 07/30/19: 23,124 gal.			

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

Total: 13,861,634 gal.

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder observed excavation of Pond 2's south dike, material placed into Pond 2 for use in bridging layer.
- Golder observed removal of saturated CCR from the northeast corner of Pond 2, material spread in a thin 2 inch lift to dry prior to use in bridging layer.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-25 and SFDT-27 on 9-inch compacted structural fill lift 4 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed import of structural fill for Pond 1.



- Golder observed discharge of water in baker tanks thru filtering system and into the discharge channel.
- Golder observed use of water truck for dust control on site.

## SUMMARY OF SURVEYOR'S ACTIVITIES

None

## **SUMMARY OF PROBLEMS AND RESOLUTIONS**

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

#### **SUBMITTED BY GOLDER:**

**CQA Field Manager:** David Hutchinson

# Signature: Paint Phos


#### **PHOTOGRAPHS**



Compacting lift of structural fill in Pond 1, looking north.









Removing saturated CCR from the northeast corner of Pond 2, looking southeast.






Regrade of CCR in Pond 2, looking east.




CCR excavated from south dike being placed in Pond 2 for bridging layer, looking east.











PROJECT OVERVIEW

J.R. Whiting Ponds 1 Project Number: 1788523 Date: 7/31/2019 **Project Title:** 

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/2000

Contractor(s) Rep: Contractor(s):

John Johnson (Ryan Central) Ryan Central Inc. Guillermo Arredondo (ProAct) ProAct

SITE CONDITIONS

Weather (AM): Mostly Cloudy Temperature: 66 Weather (PM): Partly Cloudy Temperature: 85 Precipitation: None Wind: E 2-9 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 1-Komatsu PC360LC Long Reach Excavator; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

#### Ryan Central -2 Foreman, 5 Operators, 2 Laborers

- Removed fence around east end of the discharge channel and installed waddles.
- Removed the sheet pylon running under the perimeter road from the southeast corner of Pond 2 toward the south to the discharge channel.
- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### **ProAct Services** – 1 Foreman

ProAct onsite at 0700 to completed breakdown of the filter system for repositioning.

#### Summary of Dewatering through 07-31-19:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
<u>Week 9</u> 07/01/19: 175,586 gal.	<u>Week 10</u> 07/08/19: 107,894 gal.	<u>Week 11</u> 07/15/19: None	<u>Week 12</u> 07/22/19: 15,890 gal.
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal.	07/15/19: None 07/16/19: 17,852 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None

<u>Week 13</u>

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-28 and SFDT-30 on 9-inch compacted structural fill lift 4 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

## SUMMARY OF SURVEYOR'S ACTIVITIES

None

#### SUMMARY OF PROBLEMS AND RESOLUTIONS

None

#### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None



SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson


Signature: Paril Film

## **PHOTOGRAPHS**



Removing sheet pylon east of Pond 2 and discharge channel, looking north.







Removing fence along east side of discharge channel, looking south.






Overview of Pond 2, looking west.




Structural fill import for Pond 1, looking east.











**PROJECT OVERVIEW** 

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 8/1/2019

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/2000

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)

SITE CONDITIONS

Weather (AM): Mostly Sunny
Weather (PM): Sunny
Precipitation: None
Temperature: 61
Temperature: 81
Wind: W 0-6 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

#### Work performed while Golder was onsite:

Ryan Central -2 Foreman, 5 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Continue excavating Pond 2's south dike and placing material into Pond 2 for bridging layer.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.
- Demobilized Komatsu PC360LC Long Reach Excavator

#### Summary of Dewatering through 07-31-19:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal. Week 5 06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal. 06/06/19: 311,007 gal. 06/07/19: 276,790 gal. 06/08/19: 65,064 gal.	05/18/19: 249,566 gal.  Week 6 06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal. 06/13/19: 147,219 gal. 06/14/19: 13,156 gal. 06/15/19: 142,063 gal.	06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal.	06/01/19: None  Week 8 06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal. 06/27/2019: 216,650 gal. 06/28/2019: 208,921 gal.



Week 9	Week 10	Week 11		Week 12	
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19:	None	07/22/19:	15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19:	17,852 gal.	07/23/19:	15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19:	20,293 gal.	07/24/19:	23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19:	None	07/25/19:	None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:	20,316 gal.	07/26/19:	None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19:	None	07/27/19:	None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-31 and SFDT-33 on 9-inch compacted structural fill lift 4 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed excavation of Pond 2's south dike and placement of excavated material into Pond 2 for bridging layer.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

None

#### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

#### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

#### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

#### SUBMITTED BY GOLDER:

CQA Field Manager: David Hutchinson Signature:



## **PHOTOGRAPHS**




Excavation of Pond 2's south dike, looking southeast.



Placement of bridging layer in Pond 2, looking south.










Overview of Pond 2, looking southwest.







**PROJECT OVERVIEW** 

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 8/2/2019

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

**Personnel:** David Hutchinson 0630/2000

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)

SITE CONDITIONS

Weather (AM): Sunny
Temperature: 61
Weather (PM): Sunny
Temperature: 81
Precipitation: None
Wind: W 2-6 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

#### Work performed while Golder was onsite:

Ryan Central -2 Foreman, 5 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Continue excavating Pond 2's south dike and placing material into Pond 2 for bridging layer.
- Removed bollards and casing from MW-15005 south of Pond 2 prior to excavating around monitoring well and lowering.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None
Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.



06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	<u>Week 11</u>	<u>Week 12</u>
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19:   20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:   20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None
	Week 9 07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None 07/05/19: 137,112 gal.	Week 9       Week 10         07/01/19: 175,586 gal.       07/08/19: 107,894 gal.         07/02/19: 129,459 gal.       07/09/19: 44,007 gal.         07/03/19: 13,878 gal.       07/10/19: 25,922 gal.         07/04/19: None       07/11/19: 27,943 gal.         07/05/19: 137,112 gal.       07/12/19: 18,335 gal.	Week 9         Week 10         Week 11         07/01/19: 175,586 gal.         07/08/19: 107,894 gal.         07/15/19: None           07/02/19: 129,459 gal.         07/09/19: 44,007 gal.         07/16/19: 17,852 gal.           07/03/19: 13,878 gal.         07/10/19: 25,922 gal.         07/17/19: 20,293 gal.           07/04/19: None         07/11/19: 27,943 gal.         07/18/19: None           07/05/19: 137,112 gal.         07/12/19: 18,335 gal.         07/19/19: 20,316 gal.

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-34 and SFDT-36 on 9-inch compacted structural fill lift 4 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed excavation of Pond 2's south dike and placement of excavated material into Pond 2
  for bridging layer.
- Golder monitored removal of MW-15005 bollards and protective casing prior to removing surrounding CCR and lowering well pipe. Ryan cut well done to about 5 feet above final grade, well to be set at final elevation by sub-contractor after completion of cap.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

None

## **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

#### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None



SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson


Signature: Paril Phone

# **PHOTOGRAPHS**



Placement of structural fill in Pond 1, looking north.







Removing protective casing from MW-15005, looking north.





Removing remaining CCR from around MW-15005, looking northeast.



Excavation of Pond 2's south dike, looking south.







**PROJECT OVERVIEW** 

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 8/3/2019

and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

**Personnel:** David Hutchinson 0630/1530

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)

SITE CONDITIONS

Weather (AM): Mostly Sunny
Weather (PM): Mostly Sunny
Precipitation: None
Temperature: 63
Temperature: 83
Wind: N 2-5 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Volvo A40 Haul truck; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -1 Foreman, 3 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Removed bollards and casing from MW-15006 south of Pond 2 prior to excavating around monitoring well and lowering.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None
Mack E			
Week 5	Week 6	<u>Week 7</u>	Week 8
06/03/19: 185,365 gal.	<u>Week 6</u> 06/10/19: 175,022 gal.		<u>Week 8</u> 06/24/2019: 218,008 gal.
· — — — — — — — — — — — — — — — — — — —		06/17/2019: 247,813 gal.	
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal.	06/24/2019: 218,008 gal.
06/03/19: 185,365 gal. 06/04/19: 409,662 gal.	06/10/19: 175,022 gal. 06/11/19: 184,365 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal.	06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal.
06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal.	06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal.	06/17/2019: 247,813 gal. 06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal.	06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal.



Week 9	Week 10	Week 11		Week 12	
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19:	None	07/22/19:	15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19:	17,852 gal.	07/23/19:	15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19:	20,293 gal.	07/24/19:	23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19:	None	07/25/19:	None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:	20,316 gal.	07/26/19:	None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19:	None	07/27/19:	None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

## **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-37 and SFDT-39 on 9-inch compacted structural fill lift 5 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder monitored removal of MW-15006 bollards and protective casing prior to removing surrounding CCR and lowering well pipe. Ryan cut well done to about 5 feet above final grade, well to be set at final elevation by sub-contractor after completion of cap.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

None

## **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None



SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson

Signature: Paril Phone

# PHOTOGRAPHS



Re-grading of CCR in Pond 2, looking southwest.



Placing 11 inch to 12 inch loose lift of structural fill in Pond 1, looking northeast.



Moisture conditioning of structural fill in Pond 1, looking northeast.









Overview of Ponds 1 and 2, looking northeast.









**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 Project Number: 1788523 **Project Title:** 

Date: 8/5/2019 and 2 Closure CQA

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/2000

Contractor(s) Rep: Contractor(s):

John Johnson (Ryan Central) Ryan Central Inc. Guillermo Arredondo (ProAct) ProAct

SITE CONDITIONS

Weather (AM): Sunny Temperature: 66 Weather (PM): Mostly Sunny Temperature: 89 Precipitation: None Wind: SE 2-6 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

## Ryan Central -2 Foreman, 4 Operators, 2 Laborers

- Continued placement of bridging layer in Pond 2.
- Continued regrading of CCR in Pond 2.
- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Continued cutting access road east of discharge channel to sub-grade.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.
- Demobilized Volvo A40G haul truck.

## **ProAct Services** – 1 Foreman

ProAct onsite at 0700 to set-up pumps and hoses from Pond 2 to baker tank and discharge channel.

## Summary of Dewatering:

I	Week 1	Week 2	Week 3	Week 4
I	05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
I	05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
I	05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
I	05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
I	05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
I	05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
0170 17 10. 11 0,000 gail	01700710. 101,001 gai.	017107101	01722/10: 10,000 gail
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
	, ,		
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/02/19: 129,459 gal. 07/03/19: 13,878 gal.	07/09/19: 44,007 gal. 07/10/19: 25,922 gal.	07/16/19: 17,852 gal. 07/17/19: 20,293 gal.	07/23/19: 15,310 gal. 07/24/19: 23,572 gal.
07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None	07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal.	07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None	07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed placement of bridging layer in a single layer using CCR in Pond 2.
- Golder observed regrading of CCR in Pond 2.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-40 and SFDT-43 on 9-inch compacted structural fill lift 5 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed cutting of the access road east of the discharge channel from Pond 2 to the Chemical Ponds.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

## SUMMARY OF SURVEYOR'S ACTIVITIES

None

#### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

#### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

#### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None



SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson

Signature: Paril Phos

# PHOTOGRAPHS



Structural fill lift being placed in Pond 1, looking west.



Compaction of placed lift of structural fill in Pond 1, looking west.



Import of structural fill to Pond 1, looking northeast.






Performing Standard Test prior to start of density testing.



Overview of Pond 2, looking southwest.









**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/6/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/1530

Contractor(s) Rep: Contractor(s):

John Johnson (Ryan Central) Ryan Central Inc. ProAct Guillermo Arredondo (ProAct)

SITE CONDITIONS

Weather (AM): Partly Sunny Temperature: 70 Weather (PM): Overcast Temperature: 75 Precipitation: Rain Wind: NW 3-7 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -2 Foreman, 5 Operators, 2 Laborers

- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Began cutting structural fill placed in Pond 1 to liner finish grade.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

#### **ProAct Services** – 1 Foreman

ProAct onsite at 0700 to complete set-up of pumps and filter system at Pond 2

## Summary of Dewatering:

ı	Week 1	Week 2	Week 3	Week 4
I	05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
I	05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
I	05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
I	05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
I	05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
	05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:   20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

## **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder observed cutting of placed, compacted and tested structural fill to liner sub-grade along the east side of Pond 1.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

## **SUMMARY OF SURVEYOR'S ACTIVITIES**

None

#### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

## **SUBMITTED BY GOLDER:**

CQA Field Manager: David Hutchinson

Signature: Parid Phone

**PHOTOGRAPHS** 





Structural fill lift being placed in Pond 1, looking west.



Cutting placed and compacted structural fill in Pond 1 to liner sub-grade, looking north.





Overview of Pond 1, looking north.



Overview of Pond 2, looking southwest.







**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/7/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI

Arrival/Departure Time:

Personnel: **David Hutchinson**  0630/2000

Contractor(s):

Contractor(s) Rep:

John Johnson (Ryan Central) Ryan Central Inc.

SITE CONDITIONS

Weather (AM): Mostly Sunny Temperature: 66 Weather (PM): Partly Sunny Temperature: 87 Precipitation: None Wind: SW 0-5 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -2 Foreman, 5 Operators, 1 Laborers

- Continued placement of structural fill in Pond 1 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 1 with an 815 compactor.
- Continued cutting structural fill placed in Pond 1 to liner finish grade.
- Constructed temporary access road from west gate to Pond 2.
- Proof rolled section of Pond 2 bridging layer.
- Structural Fill import for Pond 1.
- Water truck for dust control and fill moisture.

## **Summary of Dewatering:**

ı	Week 1	Week 2	<u>Week 3</u>	Week 4
I	05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
I	05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
I	05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
I	05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
I	05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
I	05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
_			
Week 9	Week 10	<u>Week 11</u>	<u>Week 12</u>
<u>Week 9</u> 07/01/19: 175,586 gal.	<u>Week 10</u> 07/08/19: 107,894 gal.	<u>Week 11</u> 07/15/19: None	<u>Week 12</u> 07/22/19: 15,890 gal.
	· · · · · · · · · · · · · · · · · · ·	<del></del>	· · · · · · · · · · · · · · · · · · ·
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal.	07/15/19: None 07/16/19: 17,852 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-44 and SFDT-49 on 9-inch compacted structural fill lift 5 placed in Pond 1 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed cutting of placed, compacted and tested structural fill to liner sub-grade east of grading crest in Pond 1.
- Golder observed construction of temporary access road from west gate to Pond 2 using structural fill.
- Golder monitored proof roll of bridging layer in Pond 2 bounded by certification points; 1057, 1059, 1101 and 1103.
- Golder observed import of structural fill for Pond 1.
- Golder observed use of water truck for dust control on site.

## SUMMARY OF SURVEYOR'S ACTIVITIES

None

#### SUMMARY OF PROBLEMS AND RESOLUTIONS

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

Bi-Weekly construction meeting with CEC, Ryan and Golder representitives.

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES



None

**SUBMITTED BY GOLDER:** 

**CQA Field Manager:** David Hutchinson

Signature: Raid The

## **PHOTOGRAPHS**



Structural fill lift being placed in Pond 1, looking northwest.



Constructing temp access road to west gate for imports, looking southwest.



Proof rolling of bridging layer in Pond 2.






Overview of Pond 2, looking west.





Structural fill import to Pond 1, looking north.













**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/8/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/2000

Contractor(s) Rep: Contractor(s):

John Johnson (Ryan Central) Ryan Central Inc.

SITE CONDITIONS

Weather (AM): Mostly Sunny Temperature: 68 Weather (PM): Sunny Temperature: 83 Precipitation: None Wind: W 2-13 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 2-Cat D6T Dozers, 1-John Deere 9520 Tractor

#### **SUMMARY OF CONSTRUCTION**

## Work performed while Golder was onsite:

Ryan Central -1 Foreman, 5 Operators, 1 Laborers

- Began placement of structural fill in Pond 2 in a single 11 to 12 inch loose lift.
- Began compacting structural fill placed in Pond 2 with an 815 compactor.
- Continued finish grading of structural fill placed in Pond 1.
- Structural Fill import for Pond 2.
- Import of class 2NS.
- Water truck for dust control and fill moisture.

## Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
<u>Week 9</u> 07/01/19: 175,586 gal.	<u>Week 10</u> 07/08/19: 107,894 gal.	<u>Week 11</u> 07/15/19: None	<u>Week 12</u> 07/22/19: 15,890 gal.
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal.	07/15/19: None 07/16/19: 17,852 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal.	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal.	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal.
07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None	07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal.	07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None	07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None

<u>Week 13</u>

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

## **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 1, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-50 and SFDT-51 on 9-inch compacted structural fill lift 1 placed in Pond 2 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed finish grading structural fill to liner sub-grade in Pond 1.
- Golder observed import of structural fill for Pond 2.
- Golder collected samples of topsoil from Salenbien and Cherry Hill stockpiles for Michigan 10 Metals and BTEX compound/pesticides testing. Samples dropped at Brighton Analytical labs.
- Golder observed use of water truck for dust control on site.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

None

#### SUMMARY OF PROBLEMS AND RESOLUTIONS

None

## SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

## SUBMITTED BY GOLDER:



**CQA Field Manager:** David Hutchinson

Signature: Paril General

## **PHOTOGRAPHS**



Compacting lift of structural fill in Pond 2, looking south.



Density testing structural fill lift in Pond 2, looking east.




Overview of Pond 1, looking south.









**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 **Project Title:** 

and 2 Closure CQA

Project Number: 1788523

Date: 8/9/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI

**Arrival/Departure Time:** 

Personnel:

Contractor(s):

**David Hutchinson** 0630/2000

Contractor(s) Rep:

John Johnson (Ryan Central) Ryan Central Inc.

SITE CONDITIONS

Weather (AM): Sunny Temperature: 60 Weather (PM): Sunny Temperature: 82 Precipitation: None Wind: W 2-9 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

### SUMMARY OF CONSTRUCTION

### Work performed while Golder was onsite:

Ryan Central -1 Foreman, 4 Operators, 1 Laborers

- Continued placement of structural fill in Pond 2 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 2 with an 815 compactor.
- Continued finish grading of structural fill placed in Pond 1.
- Proof rolled section of Pond 2 bridging layer.
- Structural Fill import for Pond 2.
- Water truck for dust control and fill moisture.
- Mobilized one Cat TL1055D Tele-Handler.

### Summary of Dewatering:

ı	<u>vveek 1</u>	<u>vveek 2</u>	<u>vveek 3</u>	<u>vveek 4</u>
I	05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
I	05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
I	05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
I	05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
I	05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
ı	05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



M	Veek 5	Week 6	Week 7	Week 8
00	6/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
00	6/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
00	6/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
00	6/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
00	6/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
00	6/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
W	Veek 9	Week 10	Week 11	Week 12
0.	7/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
0.	7/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
0.	7/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
0.	7/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
0.	7/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19: 20,316 gal.	07/26/19: None
0.	7/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None

<u>Week 13</u>

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

### **GAI CQA ACTIVITIES AND TEST RESULTS**

### **Construction:**

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 2, Cat D6T with GPS placed material in a single
   11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test SFDT-52 on 9-inch compacted structural fill lift 1 placed in Pond 2 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed finish grading of placed, compacted and tested structural fill Pond 1.
- Golder monitored proof roll of bridging layer in Pond 2 bounded by certification points; 1057, 1056, 1103 and 1104.
- Golder monitored survey of liner sub-grade in Pond 1.
- Golder observed import of structural fill for Pond 2.
- Golder observed use of water truck for dust control on site.

### SUMMARY OF SURVEYOR'S ACTIVITIES

Rowe surveyor shot cert points for liner sub-grade in Pond 1, area surveyed bounded by points; 1000, 1019, 1027 and 1021.

#### SUMMARY OF PROBLEMS AND RESOLUTIONS

None

### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

Bi-Weekly construction meeting with CEC, Ryan and Golder representatives.

### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES



None

**SUBMITTED BY GOLDER:** 

**CQA Field Manager:** David Hutchinson


Signature: Paul Phone

## **PHOTOGRAPHS**



Survey of certification points for liner sub-grade in Pond 1, looking north.







Finish grading of liner sub-grade in Pond 1, looking west.









Proof roll of bridging layer in Pond 2, looking south.












Composite Proof Roll Map







**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/10/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI **Arrival/Departure Time:** 

Personnel: 0630/1500 **David Hutchinson** 

Contractor(s) Rep: Contractor(s):

Ryan Central Inc. John Johnson (Ryan Central)

SITE CONDITIONS

Weather (AM): Partly Sunny Temperature: 55 Weather (PM): Partly Sunny Temperature: 75 Precipitation: None Wind: W 1-6 mph

### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

### **SUMMARY OF CONSTRUCTION**

### Work performed while Golder was onsite:

### Ryan Central -1 Foreman, 4 Operators

- Continued finish grading of structural fill placed in Pond 1.
- Over-Excavated soft spot in Pond 2 bridging layer and backfilled with dry material.
- Water truck for dust control and fill moisture.

### Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None
Week 5	Week 6	06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal. 06/21/2019: 200,874 gal.	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.		06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.		06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.		06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.		06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.		06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.		06/29/2019: 135,907 gal.



Week 9	Week 10	Week 11		Week 12	
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19:	None	07/22/19:	15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19:	17,852 gal.	07/23/19:	15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19:	20,293 gal.	07/24/19:	23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19:	None	07/25/19:	None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:	20,316 gal.	07/26/19:	None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19:	None	07/27/19:	None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder observed finish grading of placed, compacted and tested structural fill Pond 1.
- Golder observed over-excavation of soft spot found in the bridging layer of Pond 2 during previous day's proof roll. Saturated clay found below the 3 foot bridging layer removed and replaced with dry CCR used for bridging layer.
- Golder observed use of water truck for dust control on site.

### SUMMARY OF SURVEYOR'S ACTIVITIES

None

### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

While over-ex of soft spot in Pond 2 area to the north was found also to be pumping while excavator was backfilling the over-ex area. Upon further investigation by over-excavating the area found that the material below bridging layer was saturated and not supporting the bridging layer above causing the whole 3 foot layer to pump. After discussion with CEC, Ryan and Golder site reps it was decided to berm off the excavation and discuss further on Monday with CEC and Golder engineers on how to proceed.

### **SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)**

Bi-Weekly construction meeting with CEC, Ryan and Golder representatives.

SUMMARY OF INCIDENTS / A	ACCIDENTS / HEALTH AN	D SAFETY ISSUES
--------------------------	-----------------------	-----------------

None

**SUBMITTED BY GOLDER:** 

CQA Field Manager: David Hutchinson Signature:

**PHOTOGRAPHS** 





Finish grading structural fill in Pond 1, looking northeast.



Over-ex of soft spot in bridging layer of Pond 2, looking south.





Overview of Pond 1, looking northeast.



Backfill of over-ex in Pond 2, looking south.



PROJECT OVERVIEW

J.R. Whiting Ponds 1 Project Number: 1788523 **Project Title:** 

and 2 Closure CQA

Date: 8/12/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: 0630/2000 **David Hutchinson** 

Contractor(s) Rep: Contractor(s):

Ryan Central Inc. John Johnson (Ryan Central) Chesapeake Emiliano Saenz (Chesapeake)

SITE CONDITIONS

Weather (AM): Mostly Cloudy Temperature: 69 Weather (PM): Mostly Cloudy Temperature: 80 Precipitation: None Wind: SW 0-10 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

#### SUMMARY OF CONSTRUCTION

### Work performed while Golder was onsite:

### Ryan Central -1 Foreman, 4 Operators, 1 Laborers

- Continued placement of structural fill in Pond 2 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 2 with an 815 compactor.
- Continued finish grading of structural fill placed in Pond 1.
- Smooth drum used to roll liner finish grade surveyed for liner deployment.
- Proof rolled section of Pond 2 bridging layer.
- Over-Excavated soft area in Pond 2 and backfilled with dry CCR for bridging layer.
- Structural Fill import for Pond 2.
- Water truck for dust control and fill moisture.

### Chesapeake - 1 Superintendent, 12 Technicians, 2 Laborers

- Set-up equipment/gear for geomembrane installation.
- Filling sandbags for liner ballast.

## Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	<u>Week 11</u>	<u>Week 12</u>
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:   20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 2, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-53 and 54 on 9-inch compacted structural fill lift 1 placed in Pond 2
  using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met
  all specifications.
- Golder observed finish grading of placed, compacted and tested structural fill Pond 1.
- Golder observed rolling liner finish grade surveyed with smooth drum prior to walk-down for final approval to deploy geomembrane.
- Golder monitored proof roll of bridging layer in Pond 2 bounded by certification points; 1059, 1060, 1099.5 and 1101.
- Golder observed over-excavation of soft area in Pond 2, saturated material removed, textile deployed and backfilled with dry CCR.
- Golder observed Chesapeake setting-up equipment/gear.
- Golder observed import of structural fill for Pond 2.
- Golder observed use of water truck for dust control on site.

### SUMMARY OF SURVEYOR'S ACTIVITIES

None

### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None



### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

Pre-Construction meeting with CEC, Ryan, Chesapeake and Golder covering geomembrane installation.

### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

At about 1730 a semi with frameless trailer loaded with structural fill turned over while dumping load. Driver appeared to be uninjured just needing assistance with door on cab to exit the semi. Ryan Central has lead on the accident investigation.

## **SUBMITTED BY GOLDER:**

**CQA Field Manager:** David Hutchinson

Signature: Paint Phos


### **PHOTOGRAPHS**



Proof roll of additional area of Pond 2 bridging layer, looking south.









Removal of saturated CCR from soft area found while proof rolling in Pond 2, looking southwest.






Maintaining moisture of placed fill and dust control, looking north.



Overview of Pond 1, looking north.















**PROJECT OVERVIEW** 

Client:

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 8/13/2019

Site/Location: Erie, MI

and 2 Closure CQA

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/1600

Consumers Energy

Contractor(s): Contractor(s) Rep:

Ryan Central Inc. John Johnson (Ryan Central)
Chesapeake Emiliano Saenz (Chesapeake)

SITE CONDITIONS

Weather (AM): Mostly Cloudy
Weather (PM): Mostly Cloudy
Precipitation: Rain
Temperature: 70
Temperature: 75
Wind: SW 1-4 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

### **SUMMARY OF CONSTRUCTION**

### Work performed while Golder was onsite:

Ryan Central -1 Foreman, 3 Operators, 1 Laborers

- Assist with righting of semi with frameless dump that turned over previous workday and clean-up of soil containing fluids that leaked from semi.
- Received delivery of 4 inch ADS perforated and non-perforated pipe for above-cap drainage system.

### Chesapeake - 1 Superintendent, 12 Technicians, 2 Laborers

- Continued set-up equipment/gear for geomembrane installation.
- Filling sandbags for liner ballast.

### Summary of Dewatering:

ı	Week 1	Week 2	Week 3	Week 4
I	05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
I	05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
I	05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
I	05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
I	05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
I	05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.		06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	<u>Week 10</u>	<u>Week 11</u>	<u>Week 12</u>
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19:  15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19:  20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:   20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None

<u>Week 13</u>

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

### **GAI CQA ACTIVITIES AND TEST RESULTS**

### Construction:

- Golder onsite documenting the construction progress.
- Golder observed righting of semi-trailer and clean-up of contaminated soils.
- Golder observed Chesapeake setting-up equipment/gear.

### **SUMMARY OF SURVEYOR'S ACTIVITIES**

Rowe shot additional certification points of liner sub-grade, area surveyed bounded by points; 1019, 1027, 1046 and 1054 (see attached survey map).

### **SUMMARY OF PROBLEMS AND RESOLUTIONS**

None

SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

**SUBMITTED BY GOLDER:** 

CQA Field Manager: David Hutchinson

Signature: Paril Phone



## **PHOTOGRAPHS**



Dressing access road to Pond 2, looking southeast.




Overview of Pond 1, looking north.





4 inch ADS pipe for above-cap drainage system.





**PROJECT OVERVIEW** 

J.R. Whiting Ponds 1 Project Number: 1788523 **Project Title:** 

Date: 8/14/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: **David Hutchinson** 0630/2000

and 2 Closure CQA

Contractor(s) Rep: Contractor(s):

John Johnson (Ryan Central) Ryan Central Inc. Chesapeake Emiliano Saenz (Chesapeake)

SITE CONDITIONS

Weather (AM): Partly Sunny Temperature: 70 Weather (PM): Mostly Sunny Temperature: 80 Precipitation: None Wind: NW 0-9 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

### **SUMMARY OF CONSTRUCTION**

### Work performed while Golder was onsite:

Ryan Central -1 Foreman, 3 Operators, 2 Laborers

- Rerouting of access road from west gate.
- Continued finish grading of liner sub-grade in Pond 1.
- Proof rolled additional area of Pond 2 bridging layer.
- Picked rocks from section of liner sub-grade to be approved for deployment.

### Chesapeake - 1 Superintendent

No work due to previous night's rain.

### Summary of Dewatering:

141--1-4

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None



Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.	06/21/2019: 200,874 gal.	06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
_			
Week 9	Week 10	<u>Week 11</u>	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19:   20,316 gal.	07/26/19: None
07/05/19: 137,112 gal. 07/06/19:  95,100 gal.	07/12/19: 18,335 gal. 07/13/19: None	07/19/19: 20,316 gal. 07/20/19: None	07/26/19: None 07/27/19: None

Week 13

07/29/19: None 07/30/19: 23,124 gal. **Total: 13,861,634 gal**.

### **GAI CQA ACTIVITIES AND TEST RESULTS**

### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed rerouting of west access road to outside of Pond 1 geomembrane limits.
- Golder observed finish grading of Pond 1's liner sub-grade.
- Golder monitored proof roll east side of Pond 2 (see Proof Roll Map below), area rolled passed.
- Golder observed Ryan walk section of Pond 1 bounded by cert points (1000, 1021, 1027 and 1019)
   prior to sub-grade walk down by CEC, Ryan and Golder for approval to deploy liner.
- Golder performed visual inspection of Pond 1 liner sub-grade with CEC and Ryan representatives.

### SUMMARY OF SURVEYOR'S ACTIVITIES

None

### SUMMARY OF PROBLEMS AND RESOLUTIONS

None

### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None



SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson

Signature: Paril Phos

## **PHOTOGRAPHS**



Dressing access road to Pond 2, looking southeast.



Overview of Pond 1, looking southwest.



Proof roll of bridging layer in Pond 2, looking southeast.





Finish grading Pond 1 liner sub-grade, looking north.



Rolling finish grade in Pond 1, looking southeast.





PROJECT OVERVIEW

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/15/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI

Arrival/Departure Time:

Personnel: **David Hutchinson**  0630/2000

Contractor(s):

Contractor(s) Rep:

Ryan Central Inc. Chesapeake

John Johnson (Ryan Central) Emiliano Saenz (Chesapeake)

SITE CONDITIONS

Weather (AM): Partly Sunny Temperature: 70 Weather (PM): Mostly Sunny Temperature: 80 Precipitation: None Wind: NW 0-9 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

### SUMMARY OF CONSTRUCTION

### Work performed while Golder was onsite:

Ryan Central -1 Foreman, 3 Operators, 2 Laborers

- Continue grading bridging layer in Pond 2.
- Rolled liner sub-grade in Pond 1 with smooth drum roller.
- Continue placement of bridging layer in Pond 2.
- Hauled bottom ash removed from over-excavation in Pond 2 east of certification point 1071 for use in bridging layer.
- Picked rocks from section of liner sub-grade to be approved for deployment.
- Water truck for dust and moisture conditioning of liner sub-grade.

Chesapeake – 1 Superintendent, 11 Technicians, 1 operator, 2 Laborers

- Chesapeake began deployment of geomembrane in Ponds.
- Chesapeake preformed trial welds for fusion and extrusion prior to any seaming or repairs.
- Chesapeake seamed all panels deployed today using the fusion method.
- Chesapeake preformed air pressure testing of all fusion seams to days deployed geomembrane.
- Chesapeake made repairs to all defects on panels P-1 thru P-8 deployed today.
- Chesapeake began vacuum testing of repairs
- Chesapeake field tested destructs DS-1 thru DS-12 marked today.
- Chesapeake placed sandbags around the outside edges of all deployed liner.



Summary of Dewatering	<u>.</u>		
Week 1 05/06/19: 281,988 gal. 05/07/19: 387,165 gal. 05/08/19: 405,104 gal. 05/09/19: 404,705 gal. 05/10/19: 410,498 gal. 05/11/19: 64,691 gal.	Week 2 05/13/19: 399,021 gal. 05/14/19: 484,537 gal. 05/15/19: 486,473 gal. 05/16/19: 481,499 gal. 05/17/19: 484,331 gal. 05/18/19: 249,566 gal.	Week 3 05/20/19: 328,687 gal. 05/21/19: 402,720 gal. 05/22/19: 487,716 gal. 05/23/19: 408,516 gal. 05/24/19: 484,613 gal. 05/25/19: None	Week 4 05/27/19: Holiday 05/28/19: 386,176 gal. 05/29/19: 468,094 gal. 05/30/19: 357,569 gal. 05/31/19: 161,965 gal. 06/01/19: None
Week 5 06/03/19: 185,365 gal. 06/04/19: 409,662 gal. 06/05/19: 345,122 gal. 06/06/19: 311,007 gal. 06/07/19: 276,790 gal. 06/08/19: 65,064 gal.	Week 6 06/10/19: 175,022 gal. 06/11/19: 184,365 gal. 06/12/19: 178,934 gal. 06/13/19: 147,219 gal. 06/14/19: 13,156 gal. 06/15/19: 142,063 gal.	06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal. 06/21/2019: 200,874 gal.	Week 8 06/24/2019: 218,008 gal. 06/25/2019: 208,371 gal. 06/26/2019: 181,215 gal. 06/27/2019: 216,650 gal. 06/28/2019: 208,921 gal. 06/29/2019: 135,907 gal.
Week 9 07/01/19: 175,586 gal. 07/02/19: 129,459 gal. 07/03/19: 13,878 gal. 07/04/19: None 07/05/19: 137,112 gal. 07/06/19: 95,100 gal.	Week 10 07/08/19: 107,894 gal. 07/09/19: 44,007 gal. 07/10/19: 25,922 gal. 07/11/19: 27,943 gal. 07/12/19: 18,335 gal. 07/13/19: None	Week 11 07/15/19: None 07/16/19: 17,852 gal. 07/17/19: 20,293 gal. 07/18/19: None 07/19/19: 20,316 gal. 07/20/19: None	Week 12 07/22/19: 15,890 gal. 07/23/19: 15,310 gal. 07/24/19: 23,572 gal. 07/25/19: None 07/26/19: None 07/27/19: None
Week 13 07/29/19: None 07/30/19: 23,124 gal. <b>Total: 13,861,634 gal</b> .			

### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder observed placement and grading of bridging layer in Pond 2.
- Golder observed Ryan walk section of Pond 1 bounded by cert points (1019, 1027, 1037 and 1045) prior to sub-grade walk down by CEC, Ryan and Golder for approval to deploy liner.
- Golder performed visual inspection of Pond 1 liner sub-grade cleared of surface rocks, organics and protrusions bounded by cert points (1019, 1027, 1037 and 1045) with CEC and Ryan representatives, area approved for deployment of geomembrane.
- Golder observed removal of bottom ash from over-excavation east of Pond 2 cert point 1071 and haul for use in bridging layer in Pond 2.
- Performed CQA oversight and documentation on geomembrane installation.
- Performed CQA oversight and documentation on geomembrane installation on Ponds of 40mil HDPE micro-spike geomembrane panels P-1 thru P-12 today.
- Chesapeake installed approximately 111,870sf of geomembrane on Ponds today for a total of 111,870sf to date.
- Golder monitored deployment of 40mil micro-spike geomembrane panels P-1 thru P-8.



- Golder monitored and documented trial seams for fusion and extrusion in A.M and P.M. preformed prior to seaming or repair activities and every 5 hours of operation.
- Golder observed seaming of all deployed panels on Ponds by fusion seaming method using 2 wedges.
- Golder monitored non-destructive testing of all fusion seams by air pressure testing to a minimum of 30psi for 5 minutes with a loss of no more than 4psi in accordance to specifications.
- Golder monitored repairs to geomembrane by extrusion method to install patches in accordance to specifications.
- Golder monitored vacuum testing of repairs.
- Golder marked destructive test locations DS-1 thru DS-12 on geomembrane for removal by

Chesapeake and destructive field testing onsite.
Golder monitored field testing of destructs DS-1 thru DS-12 prior to shipping for third party testing.
SUMMARY OF SURVEYOR'S ACTIVITIES
None
SUMMARY OF PROBLEMS AND RESOLUTIONS
None
SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)
None
SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES
None
SUBMITTED BY GOLDER:
CQA Field Manager: David Hutchinson  Signature: Paid Phase



## **PHOTOGRAPHS**



Deployment of 40mil geomembrane in Pond 1, looking west.



Producing trial weld for field testing.





Testing of trial weld prior to start of seaming.



Seaming of geomembrane by fusion method.





Destruct location marked for removal and testing.



Cleaning liner overlap ahead of fusion seaming device.



**PROJECT OVERVIEW** 

Client:

Project Title: J.R. Whiting Ponds 1 Project Number: 1788523 Date: 8/16/2019

Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/2030

and 2 Closure CQA

Consumers Energy

Contractor(s) Rep:

**Contractor(s):** Ryan Central Inc. John Johnson (Ryan Central)

Chesapeake Emiliano Saenz (Chesapeake)
ProAct Guillermo Arredondo (ProAct)

SITE CONDITIONS

Weather (AM): Mostly Cloudy
Weather (PM): Mostly Sunny
Precipitation: None
Temperature: 61
Temperature: 84
Wind: W 0-12 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

#### **SUMMARY OF CONSTRUCTION**

#### Work performed while Golder was onsite:

#### Ryan Central -1 Foreman, 4 Operators, 2 Laborers

- Continued placement of structural fill in Pond 2 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 2 with an 815 compactor.
- Continued finish grading of structural fill placed in Pond 1.
- Began installation of French Drain to dewater soft area in Pond 2.
- Rolled liner sub-grade in Pond 1 with smooth drum roller.
- Picked rocks from section of liner sub-grade to be approved for deployment.
- Import structural fill.
- Water truck for dust and moisture conditioning of liner sub-grade.

#### ProAct Services - 1 Foreman

- ProAct onsite at 0900 to pump baker tanks to discharge channel.
- Turbidity readings were taken by ProAct while pumping to discharge channel and licensed tester onsite
  in A.M.

#### Chesapeake - 1 Superintendent, 11 Technicians, 1 operator, 2 Laborers

- Chesapeake continued deployment of geomembrane in Pond 1.
- Chesapeake preformed trial welds for fusion prior to any seaming.
- Chesapeake seamed all panels deployed today using the fusion method.
- Chesapeake preformed air pressure testing of all fusion seams performed today on deployed geomembrane.



- Chesapeake continued vacuum testing of repairs
- Chesapeake began deployment of geotextile above geomembrane.
- Chesapeake sewed all geotextile seams on geotextile panels placed today.
- Chesapeake placed sandbags around the outside edges of all deployed liner.

#### Summary of Dewatering:

Week 1	Week 2	Week 3	Week 4
05/06/19: 281,988 gal.	05/13/19: 399,021 gal.	05/20/19: 328,687 gal.	05/27/19: Holiday
05/07/19: 387,165 gal.	05/14/19: 484,537 gal.	05/21/19: 402,720 gal.	05/28/19: 386,176 gal.
05/08/19: 405,104 gal.	05/15/19: 486,473 gal.	05/22/19: 487,716 gal.	05/29/19: 468,094 gal.
05/09/19: 404,705 gal.	05/16/19: 481,499 gal.	05/23/19: 408,516 gal.	05/30/19: 357,569 gal.
05/10/19: 410,498 gal.	05/17/19: 484,331 gal.	05/24/19: 484,613 gal.	05/31/19: 161,965 gal.
05/11/19: 64,691 gal.	05/18/19: 249,566 gal.	05/25/19: None	06/01/19: None
Week 5	Week 6	06/18/2019: 68,510 gal. 06/19/2019: 215,872 gal. 06/20/2019: 207,117 gal. 06/21/2019: 200,874 gal.	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.		06/24/2019: 218,008 gal.
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.		06/25/2019: 208,371 gal.
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.		06/26/2019: 181,215 gal.
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.		06/27/2019: 216,650 gal.
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.		06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.		06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/02/19: 129,459 gal.	07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/03/19: 13,878 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19: 20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None
Week 13 07/29/19: None 07/30/19: 23,124 gal.	Week 14 08/16/19: 49,780 <b>Total: 13,911,414 gal</b> .		

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### **Construction:**

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 2, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-55 thru 61 on 9-inch compacted structural fill lift's 1 thru 3 placed in Pond 2 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder observed finish grading of placed, compacted and tested structural fill Pond 1.
- Golder observed rolling liner finish grade surveyed with smooth drum prior to walk-down for final approval to deploy geomembrane.



- Golder observed Ryan walk section of Pond 1 bounded by cert points (1037, 1045, 1046 and 1055) prior to sub-grade walk down by CEC, Ryan and Golder for approval to deploy liner.
- Golder performed visual inspection of Pond 1 liner sub-grade cleared of surface rocks, organics and protrusions bounded by cert points (1037, 1045, 1046 and 1055) with CEC and Ryan representatives, area approved for deployment of geomembrane.
- Golder observed installation of a French Drain in Pond 2 to dewater soft area found during proof roll.
- Performed CQA oversight and documentation on geomembrane installation.
- Performed CQA oversight and documentation on 40mil HDPE micro-spike geomembrane and 8oz. geotextile installed today.
- Chesapeake installed approximately 142,560sf of geomembrane on Ponds today for a total of 254.430sf to date.
- Golder monitored deployment of 40mil micro-spike geomembrane panels P-9 thru P-17.
- Golder monitored and documented trial seams for fusion in A.M and P.M. preformed prior to seaming activities and every 5 hours of operation.
- Golder observed seaming of all deployed panels on Ponds by fusion seaming method using 3 wedges.
- Golder monitored non-destructive testing of all fusion seams by air pressure testing to a minimum of 30psi for 5 minutes with a loss of no more than 4psi in accordance to specifications.
- Golder monitored vacuum testing of repairs.
- Golder marked destructive test locations DS-13 thru DS-26 on geomembrane for removal by Chesapeake and destructive field testing onsite.
- Golder observed deployment of 8oz. geotextile above geomembrane.
- Golder observed all seams of geotextile sewn in accordance to specifications.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

Rowe onsite to shoot additional area of liner sub-grade in Pond 1 bounded by certification points 1037, 1045, 1046 and 1055.

## SUMMARY OF PROBLEMS AND RESOLUTIONS

None

#### SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES)

None

#### SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES

None

#### SUBMITTED BY GOLDER:

**CQA Field Manager:** David Hutchinson

Signature: Paul Phos



## **PHOTOGRAPHS**



Deployment of 8oz. geotextile in Pond 1, looking west.



Sewing geotextile seam.





Overview of geomembrane deployed in Pond 1, looking west.



Seaming of geomembrane by fusion method.







Structural fill import to Pond 2, looking west.




French drain in Pond 2, looking east.


























PROJECT OVERVIEW

J.R. Whiting Ponds 1 **Project Title:** 

Project Number: 1788523 and 2 Closure CQA

Date: 8/17/2019

Client: Consumers Energy Site/Location: Erie, MI

GAI Arrival/Departure Time:

Personnel: David Hutchinson 0630/1730

Contractor(s) Rep:

Contractor(s): Ryan Central Inc. John Johnson (Ryan Central)

Chesapeake Emiliano Saenz (Chesapeake) Guillermo Arredondo (ProAct) ProAct

SITE CONDITIONS

Weather (AM): Partly Sunny Temperature: 68 Weather (PM): Mostly Cloudy Temperature: 82 Precipitation: None Wind: W 3-9 mph

#### **EQUIPMENT ON SITE**

1-Kubota RTV X112OD; 1-CAT Water Truck; 1-CAT 349F Excavator; 1-CAT A200 LGP Dozer; 1-John Deere 644G Loader; 1-Cat CS56B Smooth Drum Roller; 1-Cat D6T Dozers, 1-John Deere 9520 Tractor, 1-Cat TL1055D Tele-Handler

#### SUMMARY OF CONSTRUCTION

## Work performed while Golder was onsite:

#### Ryan Central -1 Foreman, 3 Operators, 2 Laborers

- Continued placement of structural fill in Pond 2 in a single 11 to 12 inch loose lift.
- Continued compacting structural fill placed in Pond 2 with an 815 compactor.
- Completed installation of French Drain to dewater soft area in Pond 2.
- Proof roll of bridging layer in Pond 2.
- Rolled liner sub-grade in Pond 1 with smooth drum roller.
- Import structural fill.
- Water truck for dust and moisture conditioning of liner sub-grade.

#### ProAct Services - 1 Foreman

ProAct onsite at 0900 to check baker tanks.

#### Chesapeake – 1 Superintendent, 11 Technicians, 1 operator, 2 Laborers

- Chesapeake continued deployment of geomembrane in Pond 1.
- Chesapeake preformed trial welds for fusion and extrusion prior to any seaming or repairs.
- Chesapeake seamed all panels deployed today using the fusion method.
- Chesapeake preformed air pressure testing of all fusion seams performed today on deployed geomembrane.
- Chesapeake made repairs to all defects on panels P-9 thru P-22 deployed.
- Chesapeake continued vacuum testing of repairs



Chesapeake placed sandbags around the outside edges of all deployed liner.

#### **Summary of Dewatering:**

Week 1 05/06/19: 281,988 gal. 05/07/19: 387,165 gal. 05/08/19: 405,104 gal. 05/09/19: 404,705 gal. 05/10/19: 410,498 gal. 05/11/19: 64,691 gal.	Week 2 05/13/19: 399,021 gal. 05/14/19: 484,537 gal. 05/15/19: 486,473 gal. 05/16/19: 481,499 gal. 05/17/19: 484,331 gal. 05/18/19: 249,566 gal.	Week 3 05/20/19: 328,687 gal. 05/21/19: 402,720 gal. 05/22/19: 487,716 gal. 05/23/19: 408,516 gal. 05/24/19: 484,613 gal. 05/25/19: None	Week 4 05/27/19: Holiday 05/28/19: 386,176 gal. 05/29/19: 468,094 gal. 05/30/19: 357,569 gal. 05/31/19: 161,965 gal. 06/01/19: None
Week 5	Week 6	Week 7	Week 8
06/03/19: 185,365 gal.	06/10/19: 175,022 gal.	06/17/2019: 247,813 gal.	
06/04/19: 409,662 gal.	06/11/19: 184,365 gal.	06/18/2019: 68,510 gal.	
06/05/19: 345,122 gal.	06/12/19: 178,934 gal.	06/19/2019: 215,872 gal.	
06/06/19: 311,007 gal.	06/13/19: 147,219 gal.	06/20/2019: 207,117 gal.	
06/07/19: 276,790 gal.	06/14/19: 13,156 gal.		06/28/2019: 208,921 gal.
06/08/19: 65,064 gal.	06/15/19: 142,063 gal.	06/22/2019: 102,207 gal.	06/29/2019: 135,907 gal.
Week 9	Week 10	Week 11	Week 12
07/01/19: 175,586 gal.	07/08/19: 107,894 gal.	07/15/19: None	07/22/19: 15,890 gal.
07/01/19: 175,366 gal. 07/02/19: 129,459 gal.	07/09/19: 107,094 gal. 07/09/19: 44,007 gal.	07/16/19: 17,852 gal.	07/23/19: 15,310 gal.
07/02/19: 123,433 gal.	07/10/19: 25,922 gal.	07/17/19: 20,293 gal.	07/24/19: 23,572 gal.
07/04/19: None	07/11/19: 27,943 gal.	07/18/19: None	07/25/19: None
07/05/19: 137,112 gal.	07/12/19: 18,335 gal.	07/19/19: 20,316 gal.	07/26/19: None
07/06/19: 95,100 gal.	07/13/19: None	07/20/19: None	07/27/19: None
Week 13 07/29/19: None 07/30/19: 23,124 gal.	<u>Week 14</u> 08/16/19: 49,780 <b>Total: 13,911,414 gal</b> .		
, 3	, ,		

#### **GAI CQA ACTIVITIES AND TEST RESULTS**

#### Construction:

- Golder onsite documenting the construction progress.
- Golder monitored placement of structural fill in Pond 2, Cat D6T with GPS placed material in a single 11 to 12 inch loose lift. Cat 815 sheep foot was used to compact to 9 inches.
- Golder performed Standard test on Troxler 3440 prior to density testing.
- Performed density test's SFDT-62 thru 65 on 9-inch compacted structural fill lift's 2 and 3 placed in Pond 2 using a Troxler 3440 Nuclear Gauge (see density test map). Compacted and tested structural fill met all specifications.
- Golder monitored proof roll along west side of Pond 2 using Cat water truck.
- Golder observed installation of a French Drain in Pond 2 to dewater soft area found during proof roll.
- Performed CQA oversight and documentation on geomembrane installation.
- Performed CQA oversight and documentation on 40mil HDPE micro-spike geomembrane installed today.
- Chesapeake installed approximately 79,200sf of geomembrane on Ponds today for a total of 333,630sf to date.



- Golder monitored deployment of 40mil micro-spike geomembrane panels P-18 thru P-22.
- Golder monitored and documented trial seams for fusion and extrusion in A.M and P.M. preformed prior to seaming or repair activities and every 5 hours of operation.
- Golder observed seaming of all deployed panels on Ponds by fusion seaming method using 3 wedges.
- Golder monitored non-destructive testing of all fusion seams by air pressure testing to a minimum of 30psi for 5 minutes with a loss of no more than 4psi in accordance to specifications.
- Golder observed repairs to defects by extrusion method.
- Golder monitored vacuum testing of repairs.
- Golder marked destructive test locations DS-27 thru DS-33 on geomembrane for removal by Chesapeake and destructive field testing onsite.
- Golder monitored field testing of destructs DS-13 thru DS-33 prior to shipping for third party testing.

#### SUMMARY OF SURVEYOR'S ACTIVITIES

None

Rowe onsite to shoot additional area of liner sub-grade in Pond 1 bounded by certification points 1037, 1045, 1046 and 1055.

# SUMMARY OF PROBLEMS AND RESOLUTIONS

# SUMMARY OF MEETINGS/DISCUSSIONS HELD (ATTENDEES AND ISSUES) None

## SUMMARY OF INCIDENTS / ACCIDENTS / HEALTH AND SAFETY ISSUES None

SUBMITTED BY GOLDER:		
		0 1/0
CQA Field Manager: David Hutchinson	Signature:	David Glas
	3	



## **PHOTOGRAPHS**



Placing structural fill lift in Pond 2, looking southwest.



Deploying geomembrane in Pond 1, looking north.





Seaming by fusion method of geomembrane.



Fusion trial weld.





Field testing of destructs.



Preparing to deploy liner, looking northwest.



