

PROGRESS UPDATE #17

FLINT EAST BOULEVARD FORMER MGP SITE



Work completed between 12/23/2017 and 2/16/2018 includes the following:

- No work was performed over the holiday break (December 23 to January 7) aside from periodic checks on the site and demobilization of equipment.
- Continued decontaminating and demobilizing equipment.
- Deconstructed and demobilized the wastewater treatment system.
- Removed material used to construct the dewatering and material handling pad.
- Decommissioned remaining infrastructure related to structural monitoring.
- Placed and graded topsoil to restore riverbanks and upland areas of the site (see Photos 1 and 2).
- Continued restoring riverbanks and upland areas (see Photo 3).
- Installed monitoring wells to replace monitoring wells that were damaged during construction (see Photo 4).
- Installed additional erosion controls throughout the Work Area.
- Placed additional gravel and performed additional grading of the temporary bike path.
- Removed the temporary access road constructed in the southwest corner of Parking Lot A.
- Replaced signage along East Boulevard drive.
- Swept and cleaned roads and sidewalks throughout the Work Area.

Upcoming work includes the following:

- Work planned from February 19th to April will likely include:
 - Removal of the temporary fence around Consumers parking lot after new gates are installed at all four entrances.
 - Installation of new light poles along East Boulevard.
 - Routine inspections of soil erosion and sedimentation control devices. Local staff and equipment will be available to address issues identified during routine inspections.
- Work planned for April (weather dependent) includes the following:
 - Final restoration and seeding of riverbanks and upland areas.
 - Paving the bike path with asphalt.
 - Replacement of concrete sidewalks and curbs damaged during construction.
 - Restoration of brick patios, benches, and bike racks along the riverbanks.
- The next project update will be sent after restoration work in the spring begins.

Associated pictures:

Picture No. 1.

Grading topsoil to restore upland area (photo taken facing northwest).

DIRECTION
341 deg(T)

43.02181°N
083.68649°W

ACCURACY 5 m
DATUM WGS84



2018-01-19
15:17:46-05:00

Associated pictures:

Picture No. 2.

Placing topsoil to restore area on eastern riverbank (photo taken facing northeast).



Associated pictures:

Picture No. 3.

General condition of restored riverbanks (photo taken facing southeast).

DIRECTION
168 deg(T)

43.02309°N
083.68774°W

ACCURACY 5 m
DATUM WGS84



Associated pictures:

Picture No. 4.

Installing replacement monitoring wells (photo taken facing north).

DIRECTION
359 deg(T)

43.02258°N
083.68694°W

ACCURACY 5 m
DATUM WGS84



2018-01-22
14:54:31-05:00